


**Summary of Quarterly Report on Government Projects/Programs/Activities
For the 4th Quarter of CY 2022
Province of Cavite
AS OF DECEMBER 29, 2022**

Implementing Agency/ Address	Project / Program / Activity Name	Project ID / Code (if any)	Description	Location	Contractor	TIN Number	Net Contracting Financial Capacity	Cost of Approved Budget	Project Cost	Project Date			Project Cost		Project Status	Mode of Procurement	Fund Source	Remarks
										Started	No. of Extensions	Target Completion Date	% of Completion	Total Cost Incurred to Date				
ENGINEERING OFFICE / TANZA, CAVITE	CONSTRUCTION OF DIVERSION ROAD	INFRA-2022-01-01	CONSTRUCTION PROJECT	MARKET TO BUCAL	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 19,752,897.26	PHP 19,742,528.78	03/21/2022	1.00	05/14/2022	5%	PHP 987,126.44	SUSPENDED	PUBLIC BIDDING	GENERAL FUND	SUSPENDED DUE TO CONSULTATION WITH 3RD PARTY BRIDGE DESIGNER
	IMPROVEMENT OF ROAD	INFRA-2022-01-02	CONSTRUCTION PROJECT	JULUGAN I-VIII	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 9,997,623.83	PHP 9,991,345.30	03/21/2022	1.00	06/18/2022	100%	PHP 9,991,345.30	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ROAD	INFRA-2022-01-03	CONSTRUCTION PROJECT	LAMBINGAN	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 2,999,915.65	PHP 2,995,464.59	03/21/2022	0.00	05/14/2022	100%	PHP 2,995,464.59	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ROAD	INFRA-2022-01-04	CONSTRUCTION PROJECT	SAHUD-ULAN	JEDDAI CONSTRUCTION	202-066-495-000	PHP 227,215,171.12	PHP 2,999,430.70	PHP 2,995,470.64	03/22/2022	1.00	ORIGINAL TARGET COMPLETION DATE 05/11/2022 REVISED COMPLETION DATE 07/13/2022	100%	PHP 2,995,470.64	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED WITH SUSPENSION ORDER DUE TO ANOTHER CONSTRUCTION OF ROAD IN THE AREA IMPLEMENTED BY PROVINCIAL ENGINEERING OFFICE
	IMPROVEMENT OF CANAL LINING WITH COVER	INFRA-2022-02-05	CONSTRUCTION PROJECT	JULUGAN VII	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 999,992.75	PHP 996,985.90	03/12/2022	0.00	04/16/2022	100%	PHP 996,985.90	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF CANAL LINING WITH COVER	INFRA-2022-02-06	CONSTRUCTION PROJECT	POBLACION I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 999,995.21	PHP 996,697.52	03/09/2022	0.00	04/13/2022	100%	PHP 996,697.52	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ROAD	INFRA-2022-02-07	CONSTRUCTION PROJECT	DAANG AMAYA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 999,075.54	PHP 996,681.16	03/09/2022	0.00	04/08/2022	100%	PHP 996,681.16	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-02-08	CONSTRUCTION PROJECT	PUNTA I	JEDDAI CONSTRUCTION	202-066-495-000	PHP 217,207,501.43	PHP 999,945.33	PHP 998,918.06	03/12/2022	0.00	04/12/2022	100%	PHP 998,918.06	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF CANAL LINING WITH COVER	INFRA-2022-02-09	CONSTRUCTION PROJECT	HALAYHAY	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 999,980.39	PHP 995,119.07	03/12/2022	0.00	04/09/2022	100%	PHP 995,119.07	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-02-10	CONSTRUCTION PROJECT	POBLACION IV	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 999,928.70	PHP 996,344.33	03/14/2022	0.00	04/07/2022	100%	PHP 996,344.33	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-02-11	CONSTRUCTION PROJECT	AMAYA IV	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,698,741.75	PHP 749,536.82	PHP 746,323.81	03/16/2022	0.00	04/07/2022	100%	PHP 746,323.81	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF RIPRAP	INFRA-2022-02-12	CONSTRUCTION PROJECT	JULUGAN VIII	RIO DE OBISPO TRADING & CONSTRUCTION	409-211-294-000	PHP 107,448,239.41	PHP 999,989.76	PHP 997,595.75	10/11/2022	1.00	11/10/2022	100%	PHP 997,595.75	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED WITH SUSPENSION ORDER DUE TO INCLIMATE WEATHER CONDITION ARISING TO RISE IN WATER LEVEL & OTHER ISSUES WITH THE BARANGAY
	IMPROVEMENT OF ROAD	INFRA-2022-03-13	CONSTRUCTION PROJECT	JULUGAN V	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,867,070.02	PHP 996,341.92	PHP 991,919.09	03/26/2022	0.00	04/28/2022	100%	PHP 991,919.09	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ROAD	INFRA-2022-03-14	CONSTRUCTION PROJECT	AMAYA II	MV MERCADO CONSTRUCTION	118-397-238-000	PHP 17,813,445.00	PHP 380,234.69	PHP 378,625.50	03/26/2022	0.00	04/15/2022	100%	PHP 378,625.50	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ROAD	INFRA-2022-03-15	CONSTRUCTION PROJECT	JULUGAN I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,867,070.02	PHP 999,965.36	PHP 992,763.86	03/26/2022	0.00	04/28/2022	100%	PHP 992,763.86	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF BAGTAS ELEMENTARY SCHOOL	INFRA-2022-03-16	CONSTRUCTION PROJECT	BAGTAS	TTAI GENERAL CONSTRUCTION	172-817-734-000	PHP 217,198,389.43	PHP 421,088.75	PHP 420,170.00	03/23/2022	0.00	04/04/2022	100%	PHP 420,170.00	COMPLETED	PUBLIC BIDDING	SPECIAL EDUCATION FUND	COMPLETED
	IMPROVEMENT OF MATERIAL RECOVERY FACILITY AT TANZA PUBLIC MARKET	INFRA-2022-03-17	CONSTRUCTION PROJECT	DAANG AMAYA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,867,070.02	PHP 499,516.26	PHP 497,107.87	03/28/2022	0.00	05/04/2022	100%	PHP 497,107.87	COMPLETED	PUBLIC BIDDING	TRUST FUND	COMPLETED
	IMPROVEMENT OF ROAD	INFRA-2022-04-18	CONSTRUCTION PROJECT	BUCAL	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 994,334.38	PHP 989,341.16	07/05/2022	0.00	07/28/2022	100%	PHP 989,341.16	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF MULTI PURPOSE HALL	INFRA-2022-04-19	CONSTRUCTION PROJECT	BIWAS	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 999,897.36	PHP 991,596.69	07/05/2022	0.00	07/30/2022	100%	PHP 991,596.69	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF MULTI PURPOSE HALL (PHASE I)	INFRA-2022-04-20	CONSTRUCTION PROJECT	BUNGA	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 999,897.36	PHP 991,501.70	07/05/2022	0.00	07/29/2022	100%	PHP 991,501.70	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONCRETING OF ROAD	INFRA-2022-04-21	CONSTRUCTION PROJECT	CALIBUYO	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 999,855.01	PHP 991,757.69	07/05/2022	0.00	08/09/2022	100%	PHP 991,757.69	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF HEALTH CENTER (PHASE 1)	INFRA-2022-04-22	CONSTRUCTION PROJECT	DAANG AMAYA II	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 999,966.77	PHP 991,369.85	07/05/2022	0.00	07/29/2022	100%	PHP 991,369.85	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF CANAL LINING WITH COVER	INFRA-2022-04-23	CONSTRUCTION PROJECT	JULUGAN IV	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 999,994.13	PHP 995,941.32	07/05/2022	0.00	08/02/2022	100%	PHP 995,941.32	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONCRETING OF ROAD	INFRA-2022-04-24	CONSTRUCTION PROJECT	AMAYA II	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,627,061,172.30	PHP 619,648.12	PHP 613,627.47	07/05/2022	0.00	07/31/2022	100%	PHP 613,627.47	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF 47 UNITS STREETLIGHTS	INFRA-2022-05-25	CONSTRUCTION PROJECT	BIGA	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,790.51	PHP 991,639.94	07/08/2022	0.00	07/30/2022	100%	PHP 991,639.94	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF BASKETBALL COURT	INFRA-2022-05-26	CONSTRUCTION PROJECT	JULUGAN I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 287,501.82	PHP 285,010.96	07/08/2022	0.00	07/20/2022	100%	PHP 285,010.96	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-05-27	CONSTRUCTION PROJECT	JULUGAN II	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	N/A	PHP 999,983.11	PHP -	N/A	0.00	N/A	0%	N/A	CANCELLED PROCUREMENT	PUBLIC BIDDING	GENERAL FUND	CANCELLED PROCUREMENT
	CONCRETING OF ROAD	INFRA-2022-05-28	CONSTRUCTION PROJECT	DAANG AMAYA III	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,969.35	PHP 991,907.01	07/10/2022	1.00	10/30/2022	100%	PHP 991,907.01	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED WITH SUSPENSION ORDER DUE TO UNPASSABLE ROAD
	CONSTRUCTION OF FENCE WITH STEEL GATE	INFRA-2022-05-29	CONSTRUCTION PROJECT	JULUGAN III	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,968.37	PHP 991,402.12	07/10/2022	0.00	08/04/2022	100%	PHP 991,402.12	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF MULTIPURPOSE HALL	INFRA-2022-05-30	CONSTRUCTION PROJECT	TRES CRUCES	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,950.54	PHP 990,846.74	07/10/2022	0.00	08/06/2022	100%	PHP 990,846.74	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF BASKETBALL COURT (STAGE)	INFRA-2022-05-31	CONSTRUCTION PROJECT	PARADAHAN I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 993,497.69	PHP 988,868.48	07/10/2022	0.00	09/18/2022	100%	PHP 988,868.48	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF RIPRAP	INFRA-2022-05-32	CONSTRUCTION PROJECT	AMAYA III	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,998.13	PHP 992,038.09	07/11/2022	0.00	08/07/2022	100%	PHP 992,038.09	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-05-33	CONSTRUCTION PROJECT	PUNTA II	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,988.74	PHP 991,069.32	07/11/2022	0.00	08/04/2022	100%	PHP 991,069.32	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF CANAL LINING WITH COVER	INFRA-2022-05-34	CONSTRUCTION PROJECT	BAGTAS	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,907.39	PHP 990,927.39	07/11/2022	0.00	08/09/2022	100%	PHP 990,927.39	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-05-35	CONSTRUCTION PROJECT	SANTOL	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,628,473,357.91	PHP 999,960.39	PHP 990,308.67	07/11/2022	0.00	08/07/2022	100%	PHP 990,308.67	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ELECTRICAL FACILITIES OF VARIOUS SCHOOL BUILDING (PHASE 1)	INFRA-2022-05-36	CONSTRUCTION PROJECT	VARIOUS	JEDDAI CONSTRUCTION	122-145-016-000	PHP 241,297,146.92	PHP 3,614,424.13	PHP 3,612,288.13	08/27/2022	0.00	09/15/2022	100%	PHP 3,612,288.13	COMPLETED	PUBLIC BIDDING	SPECIAL EDUCATION FUND	COMPLETED

**Summary of Quarterly Report on Government Projects/Programs/Activities
For the 4th Quarter of CY 2022
Province of Cavite
AS OF DECEMBER 29, 2022**


Implementing Agency/ Address	Project / Program / Activity Name	Project ID / Code (if any)	Description	Location	Contractor	TIN Number	Net Contracting Financial Capacity	Cost of Approved Budget	Project Cost	Project Date			Project Cost		Project Status	Mode of Procurement	Fund Source	Remarks
										Started	No. of Extensions	Target Completion Date	% of Completion	Total Cost Incurred to Date				
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-05-37	CONSTRUCTION PROJECT	TANAUAN	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,622,541,517.80	PHP 999,950.34	PHP 999,950.34	09/24/2022	0.00	10/26/2022	100%	PHP 999,950.34	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF CANAL LINING WITH COVER	INFRA-2022-08-38	CONSTRUCTION PROJECT	AMAYA VI	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,622,541,517.80	PHP 999,961.69	PHP 999,961.69	09/24/2022	0.00	10/27/2022	100%	PHP 999,961.69	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF BREAKWATER	INFRA-2022-08-39	CONSTRUCTION PROJECT	AMAYA V	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,896,225,321.40	PHP 1,999,994.81	PHP 1,999,994.81	10/02/2022	0.00	10/30/2022	100%	PHP 1,999,994.81	TO PROCEED	PUBLIC BIDDING	GENERAL FUND	TO PROCEED
	CONSTRUCTION OF DEEPWELL AND SHALLOW WELL	INFRA-2022-08-40	CONSTRUCTION PROJECT	VARIOUS	ITAI GENERAL CONSTRUCTION	172-817-734-000	PHP 162,672,167.17	PHP 462,563.52	PHP 460,478.09	09/06/2022	0.00	09/23/2022	100%	PHP 460,478.09	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF ANNEX BUILDING	INFRA-2022-08-41	CONSTRUCTION PROJECT	BAGTAS	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,896,225,321.40	PHP 454,794.31	PHP 454,794.31	09/13/2022	0.00	09/30/2022	100%	PHP 454,794.31	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF SLAUGHTER HOUSE	INFRA-2022-09-42	CONSTRUCTION PROJECT	DAANG AMAYA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 4,896,225,321.40	PHP 724,402.99	PHP 723,118.07	N/A	0.00	N/A	N/A	N/A	TO PROCEED	PUBLIC BIDDING	GENERAL FUND	TO PROCEED
	IMPROVEMENT OF DAYCARE CENTER	INFRA-2022-09-43	CONSTRUCTION PROJECT	JULUGAN VI	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 4,896,225,321.40	PHP 999,995.73	PHP 997,887.07	10/20/2022	0.00	11/12/2022	100%	PHP 997,887.07	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF MUNICIPAL ANNEX BUILDING	INFRA-2022-09-44	CONSTRUCTION PROJECT	BAGTAS	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 4,896,225,321.40	PHP 283,516.76	PHP 281,518.41	10/24/2022	0.00	10/31/2022	100%	PHP 281,518.41	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-09-45	CONSTRUCTION PROJECT	DAANG AMAYA I	M V MERCADO CONSTRUCTION	118-397-238-000	PHP 46,464,915.00	PHP 4,999,929.79	PHP 4,943,400.42	12/26/2022	0.00	04/05/2023	5%	PHP 247,170.02	ON GOING	PUBLIC BIDDING	GENERAL FUND	ON GOING
	CONSTRUCTION OF THREE-STOREY MUNICIPAL BUILDING EXTENSION	INFRA-2022-09-46	CONSTRUCTION PROJECT	DAANG AMAYA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 69,999,978.75	PHP 69,992,902.56	12/10/2022	0.00	10/24/2023	2%	PHP 1,581,839.60	ON GOING	PUBLIC BIDDING	GENERAL FUND	ON GOING
	IMPROVEMENT OF FLAVIANA ARAYATA ELEMENTARY SCHOOL	INFRA-2022-09-47	CONSTRUCTION PROJECT	CALIBUYO	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 439,374.07	PHP 436,123.08	11/02/2022	0.00	11/20/2022	100%	PHP 436,123.08	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF VARIOUS MUNICIPAL FACILITY	INFRA-2022-10-48	CONSTRUCTION PROJECT	AMAYA VII, CAPIRSA & MUNICIPAL COMPOUND	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 733,321.06	PHP 730,268.59	11/26/2022	0.00	12/06/2022	100%	PHP 730,268.59	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	IMPROVEMENT OF MAXIMINO V PANGLINAN ELEMENTARY SCHOOL	INFRA-2022-10-49	CONSTRUCTION PROJECT	SANTOL	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 453,992.43	PHP 450,465.94	11/25/2022	0.00	12/25/2022	100%	PHP 450,465.94	COMPLETED	PUBLIC BIDDING	SPECIAL EDUCATION FUND	COMPLETED
	IMPROVEMENT OF LYING IN FACILITY	INFRA-2022-10-50	CONSTRUCTION PROJECT	DAANG AMAYA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 591,350.28	PHP 587,269.77	11/14/2022	0.00	12/11/2022	100%	PHP 587,269.77	COMPLETED	PUBLIC BIDDING	GENERAL FUND	COMPLETED
	CONSTRUCTION OF 10 UNITS DEEPWELL AT VARIOUS BARANGAYS	INFRA-2022-11-51	CONSTRUCTION PROJECT	BUNGA, JULUGAN II, HALAYHAY & TRES CRUCES	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	N/A	PHP 7,048,712.88	N/A	N/A	0.00	N/A	N/A	N/A	FAILURE OF BIDDING	PUBLIC BIDDING	GENERAL FUND	FAILURE OF BIDDING
	CONSTRUCTION OF FENCE AND GATE AT TANZA PUBLIC CEMETERY	INFRA-2022-11-52	CONSTRUCTION PROJECT	SANIA MAYOR	R2A CONSTRUCTION & TRADING	126-701-333-000	PHP 1,432,176,858.20	PHP 7,048,712.88	PHP 7,036,480.50	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	IMPROVEMENT OF PUNTA ELEMENTARY SCHOOL	INFRA-2022-11-53	CONSTRUCTION PROJECT	PUNTA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 560,781.65	PHP 557,426.32	01/03/2023	0.00	01/12/2023	N/A	N/A	TO PROCEED	PUBLIC BIDDING	SPECIAL EDUCATION FUND	TO PROCEED
	IMPROVEMENT OF CANAL LINING WITH COVER	INFRA-2022-11-54	CONSTRUCTION PROJECT	POBLACION III	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 999,962.76	PHP 995,356.86	01/03/2023	0.00	02/03/2023	N/A	N/A	TO PROCEED	PUBLIC BIDDING	GENERAL FUND	TO PROCEED
	CONSTRUCTION OF PUBLIC MARKET (DRY MARKET PHASE I)	INFRA-2022-11-55	CONSTRUCTION PROJECT	DAANG AMAYA I	JEDDAI CONSTRUCTION	122-145-016-000	PHP 247,045,622.89	PHP 24,999,597.69	PHP 24,993,298.10	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	IMPROVEMENT OF MULTIPURPOSE HALL (PHASE I)	INFRA-2022-11-56	CONSTRUCTION PROJECT	JULUGAN I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,901,085,887.18	PHP 1,999,976.89	PHP 1,990,800.48	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-11-57	CONSTRUCTION PROJECT	AMAYA VII	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 499,919.42	PHP 494,934.41	12/24/2022	0.00	01/09/2023	5%	PHP 24,746.72	ON GOING	PUBLIC BIDDING	GENERAL FUND	ON GOING
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-11-58	CONSTRUCTION PROJECT	AMAYA V	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 499,919.42	PHP 494,934.41	12/24/2022	0.00	01/09/2023	5%	PHP 24,746.72	ON GOING	PUBLIC BIDDING	GENERAL FUND	ON GOING
	IMPROVEMENT OF H.T. PACUMIO ROAD	INFRA-2022-11-59	CONSTRUCTION PROJECT	DAANG AMAYA II	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,901,085,887.18	PHP 1,525,762.21	PHP 1,518,933.15	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	CONSTRUCTION OF MULTIPURPOSE HALL	INFRA-2022-11-60	CONSTRUCTION PROJECT	CAPIRSA	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,891,112,124.66	PHP 499,919.42	PHP 494,934.41	12/24/2022	0.00	01/09/2023	5%	PHP 24,746.72	ON GOING	PUBLIC BIDDING	GENERAL FUND	ON GOING
	CONCRETING OF ROAD	INFRA-2022-11-61	CONSTRUCTION PROJECT	JULUGAN VIII	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,901,085,887.18	PHP 2,974,502.49	PHP 2,968,235.78	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	IMPROVEMENT OF SLAUGHTER HOUSE	INFRA-2022-11-62	CONSTRUCTION PROJECT	DAANG AMAYA I	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,901,085,887.18	PHP 4,496,088.52	PHP 4,489,700.80	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	CONSTRUCTION OF MULTIPURPOSE HALL AT JULUGAN ELEMENTARY SCHOOL	INFRA-2022-11-63	CONSTRUCTION PROJECT	JULUGAN II	DALEBO CONSTRUCTION AND GEN. MERCHANDISE	122-145-016-000	PHP 1,901,085,887.18	PHP 4,756,902.56	PHP 4,748,695.12	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	SPECIAL EDUCATION FUND	AWARDED
	CONSTRUCTION OF MULTIPURPOSE HALL AT TANZA PUBLIC CEMETERY	INFRA-2022-11-64	CONSTRUCTION PROJECT	SANIA MAYOR	M.V. MERCADO CONSTRUCTION	118-397-238-000	PHP 46,464,915.00	PHP 1,205,699.28	PHP 1,202,537.25	N/A	1.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	GENERAL FUND	AWARDED
	CONSTRUCTION OF TWO-STOREY FOUR CLASSROOM SCHOOL BUILDING	INFRA-2022-11-65	CONSTRUCTION PROJECT	PUNTA II	R.A. YOLANGO CONSTRUCTION	157-337-975-000	PHP 202,235,724.60	PHP 8,481,615.87	PHP 8,449,535.94	N/A	0.00	N/A	N/A	N/A	AWARDED	PUBLIC BIDDING	SPECIAL EDUCATION FUND	AWARDED

Prepared by:


GERARDO V. BOCALAN JR.

POS II

Submitted by:


VIRGILIO V. DIMAPILIS JR.

Municipal Engineer